BRUHAT BANGALORE MAHANAGRA PALIKE

DASARAHALLI ZONE

Royalty Statement

Name of Work: Improvements and maintenance of Culvert at Mallasandra Colony and Surrounding area in ward no 13 Mallasandra Shettyhalli Sub division

Job Code No: 013-20-000012

Work Order No: BBMP/EE/DD/WO/520/19-20, Dated: 22.01.2020

Contractor Name: S.N. Shankrappa

1st and Final Bill

Sl No	Item of Work	Unit	Executed Quantity	Coarse Aggregates		Fine Aggregates	
				Co-efficient	Qty	Co-efficient	Qty
1	Providing and laying in position plain cement concrete of mix 1:3:6 **M10**	Cum	13.62	0.84	11.44	0.56	7.63
2	Providing and laying plain/reinforced cement concrete for side drains using **M20**	Cum	55.73	0.69	38.45	0.43	23.96
					Total	**49.89**	**Total**	**31.59**

Sl No	Description/ materials	Unit	Royalty Quantity	Rate	Amount
1	Coarse aggregates	Cum	49.89	126.00	6286.71
2	Fine aggregates	Cum	31.59	138.00	4359.57
				Total Amount	**10646.28**

Rupees Ten Thousand Six Hundred Forty Six And Paise Twenty Eight Only

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Division

Scanned by CamScanner